

Field Observation Report #9

Date:	<u>September 27, 2013</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>2:15 pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Sunny / Slightly Windy</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>70 degrees</u>		
% Complete:	<u>23% Visible</u>		
Trades:	<u>Dirt Work / Geothermal Work</u>		
Crew Size:	<u>4-6</u>		

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: Additional Pre-Cast Panels have been placed, structural steel is required to continue placement.

1. Pre-Cast Panels have been installed on the wings of Area "B" & "C". Concrete is being poured along grid line four for the installation of steel columns. These columns will allow the contractor to continue pre-cast panel installation as well as roof joist installation (please see photo 1).



Photo 2: Formwork for concrete pour along grid line 4

2. Formwork is in place for foundation concrete to be poured for the interior walls and steel columns (*please see photo 2*).



Photo 3: Interior Masonry construction continues around the wash bay and wash bay equipment room.

3. Interior masonry construction is underway. The top of full height masonry walls will need to be detailed by Ubl Design Group to achieve a complete enclosure, due to the level of humidity that will be present in the Wash Bay (*please see Photo 3*).




Photo 4: The Geothermal Field, drilling is underway.

4. The Geothermal Field is progressing (*please see Photo 4*).

This concludes Field Observation Report #9. Please report any discrepancies to our office within 5 days.

Thank you,


Jennifer Jackson