

Field Observation Report #12

Date:	<u>November 21, 2013</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>2:45 pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Sunny</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>10 degrees</u>		
% Complete:	<u>55% Visible</u>		
Trades:	<u>Steel Work</u>		
Crew Size:	<u>5-8</u>		

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: Pre-Cast Panel Progress has been made around Area "C".

1. Progress has been made on the pre-cast panel construction; the site has been dry enough to continue panel and steel erection. Some panels have been left off to allow for placing roof structure, expected to begin Monday, November 25, 2013 (*please see photo 1 & 2*).



Photo 2: View of the future front entry area. Untextured concrete will have a burnished block base.

2. Work continues in the administration area with steel and deck. Grade level will be at approximately the top of the pink insulation. A burnished block veneer will come up to the base of the windows (*please see photo 2*).



Photo 3: The front of the building, view looking east.



Photo 4: Admin Area Construction

3. Future hallway will be between the columns (*please see Photo 4*).
4. The construction crew will not work on Thursday, due to the Thanksgiving Holiday, but work will commence on Friday.

This concludes Field Observation Report #12. Please report any discrepancies to our office within 5 days.

Thank you,

Jennifer Jackson