

Field Observation Report #14

Date:	<u>December 19, 2013</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>2:50 pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Sunny</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>5 degrees</u>		
% Complete:	<u>60% Visible</u>		
Trades:	<u>General Construction</u>		
Crew Size:	<u>6</u>		

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: Area "B" & "C" pre-cast supporting the main roof structure should be complete this week.

1. Additional Pre-Cast Panels have been placed on the mezzanine level, the remaining pieces are planned for installation tomorrow; enclosure is anticipated in 3-4 weeks (*please see photo 1*).
2. The General Contractor was asked to provide a current and comprehensive schedule that will include Mechanical and Electrical timelines.
3. In the construction meeting, the Mechanical and Electrical contractors voiced concerns of being behind schedule, needing General Construction work to take place in order to effectively move forward.

4. Mr. John Kuntz will hold the position of project superintendent for the remainder of the project



Photo 2: Looking across future Men's Locker Room / Rest Room



Photo 3: Pre-Cast Panels have been placed above Mezzanine.



Photo 4: Roof Joists and Deck have been place between Grid Line 4 & the Pre-Cast Panels towards Area "A".



This concludes Field Observation Report #14. Please report any discrepancies to our office within 5 days.

Thank you,

Jennifer Jackson