

## Field Observation Report #22

Date:	<u>May 22, 2014</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>3:00 pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Partly Cloudy</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>65 degrees</u>		
% Complete:	<u>92% Visible</u>		
Trades:	<u>Concrete, Painting</u>		
Crew Size:	<u>8-10</u>		

*The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.*



*Photo 1: Geothermal Valve Vault has been placed (black tank shown above)*

1. The geothermal valve vault has been placed. The mechanical contractor is asked to flag off areas for the owner to avoid, related to the geothermal wells, as they do site work around the building (*please see photo 1*). The mechanical contractor is also asked to locate the gas pumps to help coordinate owner and contractor work around the building.



*Photo 2: Slab construction continues in the Maintenance Area.*



*Photo 3: Reception Area pre-cast*




Photo 4: Future Conference Room

2. The owner is welcome to take any concrete or rock from soil piles on-site, if they could be of use. Debris in Phase I area of owner site work needs to be removed by the general contractor; this is planned for next week.
3. The force main has been pressure tested and ditch seeding above the force main is planned next along 43rd Ave NE, running west of the job site.

This concludes Field Observation Report #22. Please report any discrepancies to our office within 5 days.

Thank you,

  
Jennifer Jackson