

Field Observation Report #24

Date: July 17, 2014
Time: 3:00 pm
Weather: Partly Cloudy
Temperature: 85 degrees
% Complete: 95% Visible
Trades: Misc Metals / Paint
Crew Size: 8-10

Project: Burleigh County Shop
Project No: 12-04
Location: Bismarck, ND

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: Stair Installation providing mezzanine access from main floor.



Photo 2: Curb and Gutter has been poured along the front of the building/ CW installation is underway



Photo 3: Painting continues in the shop area.




Photo 4: Hose Reels and other equipment is being placed

1. As a result of a conflict between site work and underground electrical lines, some re-working is required to the electrical service for the pump control room and the fire pump controller. The extent of electrical damage / additional costs is still to be determined.
 - a. In the future, increased communication is required between the electrical contractor and site workers. Discussion on this subject has been added as an agenda item at weekly construction meetings.
2. Permanent power has been connected.
3. Repairs have been made to the water storage tank.

This concludes Field Observation Report #24. Please report any discrepancies to our office within 5 days.

Thank you,



Jennifer Jackson