

Field Observation Report #7

Date:	<u>August 15, 2013</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>1:25pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Sunny / Slightly Windy</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>80 degrees</u>		
% Complete:	<u>8% Visible</u>		
Trades:	<u>Pre-Cast Panel Erection/Dirt work</u>		
Crew Size:	<u>4-6</u>		

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: View of construction progress, looking east

1. The majority of footings have been poured along the interior, south wall of the wash bay. The water service has been brought into Area "C" (*please see photo 2*).



Photo 2: view of water service into Area "C"



Photo 3: view of wall between Area "A" & "B"

2. The roofers are expected to start installing insulation on Monday, August 19th. This required a timely response regarding PR#G-6, relating to the potential to add insulation to the joist pockets. After the meeting, Mr. Marcus Hall contacted Commissioner Jerry Woodcox; he approved the change in scope to add batt insulation and grout at joist pocket locations in the pre-cast wall panels.



Photo 4: view of roof drain pipe Area "A"



Photo 5: view of enlarged drain pipe through roof in Area "A"



Photo 6: View of Area "A" looking northeast.

3. In an effort to save costs, the interior side of pre-cast panels and the structural steel joists & columns in all shop areas are planned to be left exposed and un-painted (please note that the steel is shop primed). The grade at the interior of Area "A" has been filled to near finished floor level (*please see Photo 6*).
4. The next steps in construction include Area "A" roofing, forming & pouring the foundations along grid line 4, continuing pre-cast panel erection along the northern portions of Area "B" & "C", and underground storm drainage work which will allow the roof water to be carried away from the building.

This concludes Field Observation Report #7. Please report any discrepancies to our office within 5 days.

Thank you,

A handwritten signature in blue ink, appearing to read "Jacob Zikmund".

Jacob Zikmund