

Field Observation Report #19

Date:	<u>March 27, 2014</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>3:00 pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Sunny</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>30 degrees</u>		
% Complete:	<u>85% Visible</u>		
Trades:	<u>Welding Bay Rails, Rough-ins</u>		
Crew Size:	<u>10-12</u>		

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: Admin Area slabs have been poured. This is looking from the future lunch room to the reception area.

1. Construction has picked up substantially, and the owner has agreed to sign-off on the outstanding time extension requests from this winter. These will be fulfilled in the upcoming Change Order, which is pending some pricing information.

2. The Administration Area floor has been poured (see *photo 1 & photo 2*), roofing is nearing completion and the majority of slab area has been poured in the Warm Storage, Surveying Bay and prep work is underway for the Welding Bay.



Photo 2: Locker Room rough-ins have been placed, burnished block construction set-up is in place.

3. Interior burnished block construction is expected to be underway; the plumbing lines have been made (see *photo 2*). Interior walls are being laid out.
4. Temporary heating shelters have moved from the south side of Warm Storage to the north side, in order to continue pouring the remaining aprons.





Photo 4: Bending rails are being placed for the slab pour in the Welding Bay Area.

This concludes Field Observation Report #19. Please report any discrepancies to our office within 5 days.

Thank you,

Jennifer Jackson