

Field Observation Report #27

Date:	<u>Sept 25th / Oct 2nd, 2014</u>	Project:	<u>Burleigh County Shop</u>
Time:	<u>2:00 pm</u>	Project No:	<u>12-04</u>
Weather:	<u>Variable</u>	Location:	<u>Bismarck, ND</u>
Temperature:	<u>60 degrees</u>		
% Complete:	<u>99% Visible</u>		
Trades:	<u>Finishes</u>		
Crew Size:	<u>5-7</u>		

The following information is a documentation of observations and findings as a result of a visit to the construction site. Items and decisions made within this reports are considered a part of the contract documents.



Photo 1: View from southwest side of the parking lot.

1. Landscaping work has begun, concrete floor sealing & hardening is underway, hardware is being installed, as well as plumbing fixtures. Project is wrapping up.



Photo 2: Exterior Signage has been installed.



Photo 3: Landscaping is underway.



Photo 4: A view of the Automatic Truck Wash


2. The punch list is still planned for October 16th, 2014. However, some Proposal Request are still outstanding. Capital City Construction plans to have all outstanding pricing information to the architect early next week.
3. Electrical work has been prioritized to get HVAC up and running. At the last meeting, Bergstrom Electric indicated that the work required for a HVAC system start-up has been completed. The electrical contractor plans to pour the light pole foundations next.
4. Electrical underground running to the lift station will need to be lowered. The owner is doing work on the west side of the building; they plan to uncover the lines and Bergstrom will need to re-trench to get the lines to an adequate depth.
5. All contractors are reminded that any un-used equipment, supplies, tools and garbage needs to be removed from the project site.



Photo 5: A view of the maintenance bay area with the bridge crane above and hose reels in the background.

This concludes Field Observation Report #27. Please report any discrepancies to our office within 5 days.

Thank you,



Jennifer Jackson