

Burleigh County Permanent Ice Jam Flood Protection Plan Update (November 8, 2012) @ 20 feet

Project Number	Project Description	Lead Agency	Design Firm	Current Status of Project
14	Grade Raise with Control Structures	Highway Dept	Highway Dept	Project is designed and will be bid this winter. Construction in 2013.
20	Grade Raise of Riverwood Drive and Mills Ave	Bismarck	Apex	Project is being designed and should be bid next summer. Construction in 2013 or 2014.
21	Levee Construction	BCWRD	Houston	Preliminary design phase, should be constructed in 2014.
22 A	New Control Structure - Road Work and Gate	Highway Dept	Apex	Is currently under construction should be completed by 2013.
22 B	New Control Structure - Outlet channel work	Highway Dept	Apex	Project is let and should be completed by 2013.
22 C	New Control Structure - Pump Station	Highway Dept	Apex	Project will be let in early 2013 and should be completed in 2013.
23	Levee Construction	BCWRD	Houston	Preliminary design phase, should be constructed in 2014.
24	Grade Raise	Highway Dept	Houston	Project is being designed and should be bid next spring with construction in 2013.
25	Grade Raise	Highway Dept	Houston	Project is being designed and should be bid next spring with construction in 2013.
26	Levee Construction	BCWRD	Houston	Preliminary design phase, should be constructed in 2014
27	Levee Construction	BCWRD	Houston	Preliminary design phase, should be constructed in 2014
28	Grade Raise	Highway Dept	Apex	Project is being designed and could be bid next summer with construction in 2013 or 2014.
34	Grade Raise	Highway Dept	Highway Dept	Preliminary design phase, should be constructed in 2014.
36	Jetty Repair	Burleigh County	Burleigh County	No work at this time.
38	Revetment Repair	Burleigh County	Houston	Under construction should be completed by 2013.
40	Revetment Repair	Burleigh County	Burleigh County	No work at this time.